EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Burial Ground compound wall (Balance works) at Sampigehalli in ward no. 05, in Chokkanahalli village limits.
2	Amount of Work Portion	2910075.54
3	Estimated Cost	30.00
4	Name of contractor	S.K.Keshavamurthy
5	Agreement No.	315/14-15
6	No. and date under which work order issued	351/14-15 Dt:23.03.2015
7	Time limit originally fixed for completion	23.05.2015
8	Date of application by the contractor for granting extension of time	24.05.2015
9	Date of receipt of application in the sub division office	24.05.2015
10	Extension granted if any	No
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	23.05.2015
12	Work carried out during 1st extension	23.11.2015 (190 days)
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	190 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	190 Days
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪವಿಭಾಗ
Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Byatarayanapura Sub Divisio
B.B.M.P. Bangalore
Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92